

We Believe Sub-committee Report-Out Meeting

July 27, 2016

In Attendance

Holy Trinity: Larry Bunkelman, Jacky Herriges, Jim Leister, Andy Pesch, Steve Herriges representing Drexel and the Fleischman's

CD Smith – Mitch Kidd - Project Manager

The opening prayer was led by Jacky Herriges.

Lord, you have entrusted us as stewards of your creation
Please guide our hearts as we make our decisions
We seek you first in all we do together
We give you our business, our suppliers, our customers and our workforce
May we be always mindful of their service
We confess that we are nothing without you
And our trust is in you completely

A Hail Mary concluded the prayer.

Odds and Ends

Window installation starting late in the week of July 26th.

Time and Talent – Jim Leister

All the stainless steel items have been brought from Campbellsport and are ready to be installed. Garbage disposal is on site as well.

Landscaping – Jim Leister

Some of the area that was originally intended to be landscaped has been compromised for additional parking spots. The committee is investigating what needs to be done short term with landscaping "wants" to be completed in the future. The original Mary garden was removed. The Virgin Mother statue has been reserved and will be incorporated in future landscaping designs.

Guts – Jim Leister

The west entrance of the church basement has been removed and sealed and completed as a perfect blend to the existing exterior of the church. The Kohler Company has denied our request for assistance with the fixtures, etc. for the Parish Center as we did not meet their economic qualifications.

Athletic Supplies –

The score boards and basketball hoops have arrived and they need to be temporarily stored. By the end of the week of August 1 the gym should be cleaned up and score boards can be stored in the storage areas.

Kitchen Team - Jim Leister

Hoods installed and rest of the duct work will be ready next week. Remaining required cabinets are being measured and built. New faucets and drains have been specked and installed. Refrigerators are

available for installation in the near future. Freezer is on order and will be here and cold before school starts.

Interior Design – Joel Fleishman for Chad Cook

All chairs recovered that were received from the convent. The Parish Center bathroom floors will be completed this week.

IT Security - Joel Fleishmann

Remaining details regarding Wi-Fi and other IT requirements to be completed next week.

Structure – Joel Fleishmann

Work scheduled for the week of July 27th

Plywood installation on gym walls

Aluminum frames install

Roofing and sheet metal start up

Window and aluminum entrance install start-up

Tile work at second floor existing toilets

Work scheduled the week of August 1

Ceiling grid at kitchen start

Parish center toilet fixture install

Quarry tile floor start

Drywall finishing completed

Work scheduled the week of August 8

HVAC roof top units running

Painting completed

Complete exterior concrete

Work scheduled the week of August 17

All ceiling grid installed

Paving

Please note: After all of the rain we have been blessed with the Parish Center is drying out as expected

Staying on the Timeline - Joel Fleishmann

STILL on schedule!

Communication Team – Joel Fleischman

Budget

As of the date of this meeting all indications are we will be on budget.

Next Key Dates

Next sub-committee meeting will be held in 2 weeks on **August 10th, 2015 at 4:00** in the church basement.